



Newmark/Muscoy Conference Call Notes

23 August 2004 (1:30-3:00 P.M.)

Team Conference Call Members Present for Call:

- | | |
|---|--|
| <input type="checkbox"/> Dwayne Deutscher/URS | <input checked="" type="checkbox"/> Kim Hoang/EPA |
| <input checked="" type="checkbox"/> Dennis Bane/URS | <input checked="" type="checkbox"/> Jackie Lane/EPA |
| <input checked="" type="checkbox"/> Matt Dwyer/URS | |
| <input checked="" type="checkbox"/> Adam Harvey/URS | <input type="checkbox"/> Stacey Aldstadt/SBMWD |
| <input type="checkbox"/> Connie Biedel/URS | <input checked="" type="checkbox"/> Bill Bryden/SBMWD |
| <input checked="" type="checkbox"/> Kit Veldman/URS Corporation | <input checked="" type="checkbox"/> Russell Smith/SBMWD |
| | <input checked="" type="checkbox"/> Mark Eisen/SBMWD |
| <input checked="" type="checkbox"/> Tom Perina/CH2M Hill | <input type="checkbox"/> Terry Tonn/SBMWD |
| <input type="checkbox"/> Bob Kemmerle/E2 | <input checked="" type="checkbox"/> Lana Kennerly /SBMWD |

Contract Issues

- Dennis to verify if URS can provide PDF versions of 100% Design Drawings, RA Report, Performance Evaluation Reports and As-Builts for Newmark. They will not be web ready.
- Closing Newmark WAF, Dennis estimated 60 days to get all of the documents together.

General

- Matt updated construction status, still on schedule. Matt to verify with sound wall subcontractor when they will be working on South wall along the neighbors property.
- Russell and Stacey will review the dedication schedule sent by Jackie, to be discussed at next Monday conference call.
- Bill provided update on extraction well 109, 110, 111 and 112.
- Bill asked Mike Lowe to provide Operations Plan for 19th street by 8/20/04. Adam to provide a copy of the flow diagram to SBMWD. Bill is reviewing data provided by Mike and will confirm if Paul Schultz needs to provide input on the sequence of operations.
- Matt, Adam, and Dwayne to discuss the Railroad/Freeway boring with URS contracting officer on Tuesday, 8/24/04. URS to provide update at 8/25/04 monthly meeting.
- Kim stated that the dedication ceremony is scheduled for 3/24/05 and cannot be changed.
- URS submitted purchase order for the GAC. Vendor confirmed that they can provide the carbon by early January.
- Adam to send an updated project schedule to Mark.

Next Conference Call:

Monday, 30 August; Call in #: 202-275-0170; Participant Code: 7860 (#).

The minutes of this meeting represent the writer's understanding of the events as discussed. Should an attendee's understanding differ, please contact Dwayne Deutscher at 916-679-2051, or dwayne.deutscher@urscorp.com. The minutes contained herein will stand if not corrected within ten (10) days of this writing.