URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL-CO

Crew: 8 Foreman TROY KIRTLEY Date DEC 2 2002

Time Start Work 7:30 AM Time Stop Work 4:45 PM Date Start NOV. 7, 2002

Date S S (M) T W Th F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 71°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

CITY PAVED SURFACE STREET.

Equipment SAME | Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors)

Work Performed ASPHALT PAVEMENT GRINDING IN TRENCH AREA STOPPED AT STATION NO. 17+05. CONTINUED TO EXCAVATE AND INSTALL 30" DIP ON PENNSYLVANIA STREET TO STATION NO. 15+80.

Inspection/tests Performed CONTRACTOR CONTINUED TO BACKFILL DIP TRENCH AFTER DIP PLACEMENT WAS COMPLETED.

Meetings: _____

Visitors: SOUTHERN CALIFORNIA GAS COMPANY ONSITE TO FIX GAS SERVICE AT STATION NO. 13+83.5 APPROX. ON PENNSYLVANIA STREET.

Changed Conditions/Delays/Conflicts Encountered EL-CO STARTING TO CUT PIPE TRENCH DEEPER TO LOWER 30" DIP FLOW LINE TO HELP CLEAR THE EXISTING SEWER LATERALS LOCATED ON THE WEST SIDE OF PENNSYLVANIA STREET.

Remarks: SEWER LATERAL REPAIRS AT STATION NO. 13+95, 14+65, AND 15+28.

Time _____ Inspector NICK REYLEK

Mileage _____

NOTE: PARK PROJECT - AT 19TH AND PENNSYLVANIA STREET. S.I.S. CITY SERVYORS LAYED OUT CONSTRUCTION AREA. EARLY AM.

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL-CO

Crew: E Foreman TROY KIRTLEY Date DEC 3 2002

Time Start Work 7:30 AM Time Stop Work 3:00 PM Date Start NOV. 7, 2002

Date S S M (T) W Th F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 73°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

SAME

Equipment SAME | Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors)

Work Performed STOPPED ASPHALT GRINDING ON PENNSYLVANIA STREET AT STATION NO. 19+10. EXCAVATED AND INSTALLED 30" DIP ON PENNSYLVANIA STREET IN SOUTH DIRECTION. ROPED PIPELINE AT

Inspection/tests Performed ANGLE POINTS AT STATION NO. 16+38 AND STATION NO. 17+87. STOPPED 30" DIP PLACEMENT AT STATION NO. 18+45.

~~Meetings:~~ CONTRACTOR HAVING SOME PROBLEMS WITH CAVING TRENCH WALL SOILS.

SAMPLE OF TRENCH BACKFILL MATERIAL TAKEN FOR

Visitors: LAB. TESTING.

BOB NAGY CITY S.E. PUBLIC WORKS.

Changed Conditions/Delays/Conflicts Encountered

~~Remarks:~~ CONTRACTOR HIT 8" SEWER MAIN CROSSING 30" DIP TRENCH DURING EXCAVATION OPERATION AT STATION NO. 18+14. EL-CO THEN REPLACED THE 8" SEWER MAIN CLAY PIPELINE IN TRENCH, BEFORE PLACING THE 30" DIP. (NOT MARKED ON PLANS). CONTRACTOR BROKE 1" WATER SERVICE DURING BACKFILL AND COMPACTION OPERATIONS AT STATION NO. 18+16 ON PENNSYLVANIA

~~Time~~ STREET. CONTRACTOR Inspector NICK REYLEK

~~Mileage~~ MADE REPAIR.

SEWER LATERAL REPAIRS AT STATION NO. 15+85, 16+44, 17+11, 17+70 AND 18+35.

CONTRACTOR CONTINUED TO LOWER 30" DIP FLOWLINE TO CLEAR THE EXISTING SEWER LATERALS ON THE WEST SIDE OF STREET.

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL-CO

Crew: 8 Foreman TROY KIRTLEY Date DEC 4, 2002

Time Start Work 7:30 AM Time Stop Work 4:30 PM Date Start NOV. 7, 2002

Date S S M T (W) Th F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 75°

Site Condition: Clear Muddy Dusty Other From _____ To _____

SAME

Equipment SAME | Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors) STOPPED ASPHALT GRINDING ON

Work Performed PENNSYLVANIA STREET AT STATION NO. 22+60. EXCAVATED AND INSTALLED 30" DIP ON PENNSYLVANIA STREET IN SOUTH DIRECTION. ROPED PIPELINE AT

Inspection/tests Performed ANGLE POINTS AT STATION NO. 19+86, 21+00 AND 21+51.

COMPACTION TESTS PERFORMED ON TRENCH BACKFILL

Meetings: MATERIAL.

Visitors: BOB NAGY CITY S.B. PUBLIC WORKS. GAS COMPANY FIELD CREW - ONSITE TO FIX GAS SERVICE, CONTRACTOR HIT DURING BACKFILL AND COMPACTION OPERATION AT STATION NO. 20+03.

Changed Conditions/Delays/Conflicts Encountered EL-CO CONTINUED TO LOWER 30" DIP FLOW LINE TO HAVE PIPELINE CLEAR THE EXISTING SEWER LATERALS ON THE WEST SIDE OF PENNSYLVANIA STREET.

Remarks: SEWER LATERAL REPAIRS AT STATION NO. 19+95, 20+13, 20+85, AND 21+45.

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL-CO

Crew: 9 Foreman TROY KIRTLEY Date DEC. 5, 2002

Time Start Work 7:30 Time Stop Work 4:00 Date Start NOV. 7, 2002

Date S S M T W (Th) F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 75°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

SAME

Equipment SAME | Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors)
Work Performed STOPPED ASPHALT GRINDING ON PENNSYLVANIA STREET AT STATION NO. 25+35. EXCAVATED AND INSTALLED 30" DIP ON PENNSYLVANIA STREET IN SOUTH DIRECTION. ROPED PIPELINE AT
Inspection/tests Performed ANGLE POINTS AT STATION NO 23+00 AND 24+00.

COMPACTION TESTS PERFORMED ON DIP TRENCH BACKFILL MATERIAL.

Meetings:

Visitors: RUSSEL SMITH SBMWD.

Changed Conditions/Delays/Conflicts Encountered EL-CO CONTINUED TO LOWER 30" DIP FLOW LINE TO HAVE PIPELINE CLEAR THE EXISTING SEWER LATERALS ON THE WEST SIDE OF PENNSYLVANIA STREET.

Remarks: SEWER LATERAL REPAIRS STATION NO. 22+00 22+68, 23+23 AND 23+95.

Time _____ Inspector NICK REYLEK.

Mileage _____

NOTE: PARKSITE PROJECT - STARTED DEMO WORK AT 19TH STREET AND PENNSYLVANIA STREET.

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL-CO

Crew: 9 Foreman TROY KIRTLEY Date DEC 6, 2002

Time Start Work 7:30 AM Time Stop Work 4:45 PM Date Start NOV. 7, 2002

Date S S M T W Th (F) Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 78°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

SAME

Equipment SAME	Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors)
Work Performed STOPPED ASPHALT GRINDING ON W. 16TH STREET AT STATION NO. 25+82. EXCAVATED AND INSTALLED 30" DIP ON PENNSYLVANIA STREET. STOPPED 30" DIP PLACEMENT AT STATION NO. 25+30. ALSO ROPED 30" DIP AT ANGLE POINT AT STATION NO. 24+43.

Inspection/tests Performed COMPACTION TESTS PERFORMED ON TRENCH BACKFILL MATERIAL.

Meetings: TAILGATE SAFETY MEETING ONSITE.

Visitors: LOUIS TORBITT SBMWD.

Changed Conditions/Delays/Conflicts Encountered EL-CO STARTED WORK ON REVISION NO. 1 STORM DRAIN CONNECTION. INSTALLED 30"X20" FLG TEE WITH 30" FLG BUTTERFLY VALVE AND 20" FLG X M.J. BUTTERFLY VALVE AT STATION NO. 24+72.5 ON PENNSYLVANIA STREET.

Remarks: SEWER LATERAL REPAIR AT STATION NO. 24+96.

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL-CO

Crew: 8 Foreman TROY KIRTLEY Date DEC. 9 2002

Time Start Work 7:30 Time Stop Work 4:00 Date Start NOV. 7, 2002

Date S S (M) T W Th F Weather: Clear (Overcast) Rain Snow Hot Cold Warm Temp. Range 67°

Site Condition: Clear Muddy Dusty Other From _____ To _____

CITY PAVED SURFACE STREET.

Equipment SAME | Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors) EXCAVATED AND INSTALLED 30"

Work Performed DIP IN THE INTERSECTION OF W. 16TH STREET AND PENNSYLVANIA STREET. STOPPED 30" DIP PLACEMENT AT STATION NO. 20+60. STARTED TO

Inspection/tests Performed INSTALL 30" M.J. 90° BEND IN THE INTERSECTION OF W. 16TH STREET.

COMPACTION TESTS PERFORMED ON TRENCH BACKFILL

Meetings: MATERIAL.

Visitors: BOB NAGY CITY OF S.B. PUBLIC WORKS
LOUIS TORBITT SBMWD.

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: _____

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCLE PIPELINE Contract No. _____ Contractor EL-CO

Crew: 8 Foreman TROY KIRTLEY Date DEC. 10, 2002

Time Start Work 7:30 Time Stop Work 4:00 Date Start NOV. 7, 2002

Date S S M (T) W Th F Weather: Clear (Overcast) Rain Snow Hot Cold Warm Temp. Range 64°

Site Condition: Clear Muddy Dusty Other From _____ To _____

SAME

Equipment SAME | Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors) COMPLETED THE INSTALLATION
Work Performed OF THE 30" M.J. 90° BEND INTERSECTION OF W. 11TH STREET AT STATION NO. 25+82.

Inspection/tests Performed COMPACTION TESTS PERFORMED ON DIP TRENCH BACKFILL MATERIAL.

Meetings: _____

Visitors: _____

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: _____

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL-CO

Crew: L6 Foreman TROY KIRTLEY Date DEC. 11 2002

Time Start Work 7:30 Time Stop Work 4:00 Date Start NOV. 7, 2002

Date S S M T (W) Th F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 70°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

SAME.

Equipment SAME | Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors) EXCAVATED ALONG 30" DIP LINE

Work Performed AT THE SADDLE LOCATIONS ON W. 16TH STREET. AND PENNSYLVANIA STREET. RAY HIGLEY WET TAPPING ON JOBSITE TO DRY TAP THE 30" DIP FOR BLOWOFF

Inspection/tests Performed AND AIR VAC ASSEMBLIES ON W. 16TH STREET AT STATION NO. 25+80 AND PENNSYLVANIA STREET AT STATION NO. 34+30 AND STATION NO. 35+92.

~~Meetings:~~ EXCAVATED AND INSTALLED BOTH BLOW OFF CONNECTION AND AIR VAC PIPELINES BEHIND CURB+GUTTER AS PER PLAN.

COMPACTION TESTS PERFORMED ON TRENCH BACKFILL MATERIAL.

Visitors: KELLY OSBORNE WITH RAY HIGLEY WET TAPPING.

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: _____

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCLOW PIPELINE Contract No. _____ Contractor EL-CO

Crew: L Foreman TROY KIRTLEY Date DEC. 12, 2002

Time Start Work 7:30 Time Stop Work 4:00 Date Start NOV. 7, 2002

Date S S M T W (Th) F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 72°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

Equipment SAME | Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors)

Work Performed EXCAVATED AND INSTALLED AIR-VAC PIPE LINE AT STATION NO. 3+41 LOCATED PENNSYLVANIA STREET. ALSO STARTED TO INSTALL 20" DIP FOR STORM DRAIN CONNECTION AT STATION

Inspection/tests Performed NO. 24+71 ON PENNSYLVANIA STREET BETWEEN W. CUMMINGS WAY AND W. 16TH STREET.

Meetings: MET AT 19TH STREET PLANT WITH MATT DWYER, JAMES DYE, JOHN WILES AND CORY EVENS. THEN A SITE VISIT AT THE PROPOSED STORM DRAIN CONNECTION DISCUSSION. AND SITE VISIT TO EW. NO. 10E TO DISCUSS TIE-IN TO WELL CONNECTION.

Visitors:
MATT DWYER URS
JAMES DYE SEMIND
JOHN WILES AND CORY EVANS EL-CO CONTRACTORS.

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: MEETING WITH JOHN WILES AND MATT DWYER AT EL-CO YARD TO DISCUSS JOBSITE CONDITIONS.

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL-CO

Crew: 5 Foreman TROY KIRTLEY Date DEC 13 2002

Time Start Work 7:30 Time Stop Work 4:30 Date Start NOV. 7, 2002

Date S S M T W Th F Weather: Clear (Overcast) Rain Snow Hot Cold Warm Temp. Range 67°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

SAME

Equipment SAME.

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors) CORE DRILLING EXISTING STORM

Work Performed DRAIN BOX STRUCTURE ON THE NORTH SIDE LOCATED ON THE EAST SIDE OF PENNSYLVANIA STREET. INSTALLED CONCRETE VAULT AND STARTED PLACEMENT OF

Inspection/tests Performed STORM DRAIN D/F CONNECTION, FROM STORM DRAIN BOX STRUCTURE THROUGH VAULT AND CONNECTING TO MAIN D/F LINE IN PENNSYLVANIA STREET.

Meetings: _____

Visitors: HABOR CORING COMPANIES - CONCRETE CUTTING & BREAKING CONTRACTORS.
ADELPHIA CABLE CREW.

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: ADELPHIA CABLE T.V. ONSITE TO REPAIR POWER SUPPLY CONDUITS FROM EDISON POWER SUPPLY CROSSING IN THE STORM DRAIN CONNECTION PIPETRENCH.

~~Time~~ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOVY PIPELINE Contract No. _____ Contractor EL-CO

Crew: 6 Foreman TROY KIRTLEY Date DEC 16, 2002

Time Start Work 7:30 Time Stop Work 4:00 Date Start NOV. 7, 2002

Date S S (M) T W Th F Weather: Clear Overcast (Rain) Snow Hot Cold Warm Temp. Range 40°

Site Condition: Clear Muddy Dusty (Other) From _____ To _____

WET CONDITIONS

Equipment SAME | Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors) RAIN TODAY NO WORK ON

Work Performed DIP PRODUCTION, PERFORMED SOME

GENERAL JOBSITE CLEAN UP.

Inspection/tests Performed _____

Meetings: _____

Visitors: _____

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: _____

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL-CO

Crew: 4 Foreman TROY KIRTLEY Date DEC 17, 2002

Time Start Work 7:30 Time Stop Work 4:00 Date Start NOV. 7, 2002

Date S S M T W Th F Weather: Clear (Overcast) (Rain) Snow Hot Cold Warm Temp. Range 30-40

Site Condition: Clear Muddy Dusty (Other) From _____ To _____

WET CONDITIONS ON ROADWAYS

Equipment SAME	Materials Delivered (Quantity and Supplier)
1 - BACKHOE	
1 - WELDING TRUCK	

REPORT (including discussions with contractors)

Work Performed RAIN TODAY EL-CO WAS SCHEDULED TO START PERMANENT ASPHALT BASE COURSE TRENCH PAVING OPERATION. DUE TO RAIN THE ASPHALT PLANT WAS CLOSED.

Inspection/tests Performed CONTRACTOR WORKING ON LOADING THE 30" DIP LINE WITH WATER AT MAGNOLIA AVENUE AND PENNSYLVANIA STREET. EL-CO STARTED ~~Meetings~~ PRESSURE TESTING THE 30" DIP.

Visitors: _____

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: CONTRACTOR WELDED UP A WATER LEAK ON THE 4" FILL PIPE CONNECTION AT THE END OF THE 30" DIP.

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL-CO

Crew: 9 Foreman TROY KIRTLEY Date DEC 18, 2002

Time Start Work 7:30 Time Stop Work 4:30 Date Start NOV. 7, 2002

Date S S M T (W) Th F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 60°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

SAME - PAVED CITY SURFACE STREETS.

Equipment 3 - BACKHOES Materials Delivered (Quantity and Supplier)

2 - DUMP TRUCKS 1 - STREET BROOM SWEEPER.

1 - HYDRO HAMMER 1 - WATER TRUCK

1 - DUAL STEEL DRUM VIBRATORY ROLLER.

REPORT (including discussions with contractors) STARTING PAVING OPERATION

Work Performed USING HYDRO HAMMER COMPACTING THE EXPOSED TRENCH SURFACE, THEN USING BACKHOE TO CUT ASPHALT PAVEMENT SECTION IN TRENCH LINE.

Inspection/tests Performed USING VIBRATORY ROLLER TO COMPACT SUBGRADE, BASE MATERIAL SECTION AND HOT ASPHALT PAVING MATERIAL.

~~Meetings:~~ COMPACTION TESTS PERFORMED ON SUBGRADE AND ROAD BASE MATERIAL.

STARTED TRENCH PAVING AT STATION NO. 39+75 AND ENDING PAVING OPERATION AT STATION NO. 36+30 ON PENNSYLVANIA STREET.

~~Visitors:~~

BOB NAGY CITY S.B. PUBLIC WORKS

~~Changed Conditions/Delays/Conflicts Encountered~~ EL-CO PERFORMED PRESSURE TEST ON 30" DIP FROM 19TH STREET TO MAGNOLIA STREET. 2 HOUR @ 150 PSI. PRESSURE TEST PASSED.

Remarks: EL-CO REPAIRED WATER LEAK AT STATION NO. 35+94.5, SADDLE FOR BLOW OFF ON PENNSYLVANIA STREET.

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL-CO

Crew: 9 Foreman TROY KIRTLEY Date DEC 19, 2002

Time Start Work 7:30 Time Stop Work 6:00 Date Start NOV. 7, 2002

Date S S M T W (Th) F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 61°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

CITY PAVED SURFACE STREETS

Equipment SAME | Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors)

Work Performed INSTALLED BASE MATERIAL AND ASPHALT BASE COARSE ON PENNSYLVANIA STREET END OF PAVING STATION NO. 29+45 APPROX.

Inspection/tests Performed

COMPACTION TESTS PERFORMED ON SUBGRADE AND BASE MATERIAL.

Meetings: _____

Visitors: BOC NAGY CITY S.B. PUBLIC WORKS

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: _____

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCLE PIPELINE Contract No. _____ Contractor EL-CO

Crew: _____ Foreman TROY KIRTLEY Date DEC. 20, 2002

Time Start Work _____ Time Stop Work _____ Date Start NOV. 7, 2002

Date S S M T W Th (F) Weather: Clear Overcast (Rain) Snow Hot Cold Warm Temp. Range 58°

Site Condition: Clear Muddy Dusty Other From _____ To _____

WET CONDITION ON STREET

Equipment SAME

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors) RAIN TODAY - EL-CO WAS

Work Performed SCHEDULE TO CONTINUE PERMANENT ASPHALT BASE COARSE TRENCH PAVING OPERATION. DUE TO RAIN THE ASPHALT PLANT WAS CLOSED.

Inspection/tests Performed _____

Meetings: _____

Visitors: _____

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: _____

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL-CO

Crew: 8 Foreman TROY KIRTLEY Date DEC. 23 2002

Time Start Work 7:30 AM Time Stop Work 5:30 PM Date Start NOV. 7, 2002

Date S S (M) T W Th F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 55°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

CITY STREETS

Equipment 3 - BACKHOES Materials Delivered (Quantity and Supplier)

1 - DUAL STEEL DRUM VIBRATORY ROLLER

1 - DUMP TRUCK 1 - WATER TRUCK

1 - STREET BROOM SWEEPER

REPORT (including discussions with contractors) INSTALLED BASE MATERIAL AND

Work Performed ASPHALT BASE COARSE ON W. 11th TH STREET AND PENNSYLVANIA STREET, END OF PERMANENT PAVING STATION NO. 24+30.

Inspection/tests Performed

COMPACTION TESTS PERFORMED ON SUBGRADE AND BASE MATERIAL.

Meetings: _____

Visitors: _____

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: _____

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSKOY PIPELINE Contract No. _____ Contractor EL-CO

Crew: 7 Foreman TROY KIRTLEY Date DEC. 24 2002

Time Start Work 7:30 AM Time Stop Work 11:30 AM Date Start NOV. 7, 2002

Date S S M (T) W Th F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 58°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

SAME

Equipment SAME | Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors)
Work Performed INSTALLED THE REST OF THE AIR VAC ASSEMBLIES AT STATION NO. 26+82 AND STATION NO. 36+27 APPROX. LOCATED ON W. 16TH STREET AND PENNSYLVANIA STREET. STARTED

Inspection/tests Performed CLEAN UP JOBSITE FOR CHRISTMAS HOLIDAY.

Meetings: _____

Visitors: _____

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: _____

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL-CO

Crew: 7 Foreman TROY KIRTLEY Date DEC. 26, 2002

Time Start Work 7:30 Time Stop Work 4:30 Date Start NOV. 7, 2002

Date S S M T W (Th) F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 68°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

SAME

Equipment 3 - BACKHOES

2 - DUMP TRUCKS

1 - WATER TRUCK

1 - STREET BROOM SWEEPER 1 - DUAL STEEL DRUM VIBRATORY ROLLER

Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors) INSTALLED BASE MATERIAL AND

Work Performed ASPHALT BASE COARSE ON PENNSYLVANIA STREET END OF PAVING STATION NO. 18+25.

Inspection/tests Performed

COMPACTION TESTS PERFORMED ON SUBGRADE AND BASE MATERIAL.

Meetings: _____

Visitors: MIKE CURRY CITY S.B. PUBLIC WORKS

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: _____

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL-CO

Crew: 8 Foreman TROY KIRTLEY Date DEC 27, 2002

Time Start Work 7:30 Time Stop Work 4:00 Date Start NOV 7, 2002

Date S S M T W Th (F) Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 75°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

SAME

Equipment SAME | Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors) INSTALLED BASE MATERIAL

Work Performed AND ASPHALT BASE COARSE ON PENNSYLVANIA STREET END OF PAVING STATION NO. 12+90 APPROX.

Inspection/tests Performed COMPACTION TESTS PERFORMED ON SUBGRADE AND BASE MATERIAL.

Meetings: _____

Visitors: MIKE CURRY CITY S.B. PUBLIC WORKS

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: _____

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL-CO

Crew: 7 Foreman JOHN WILES Date DEC. 30 2002

Time Start Work 7:30 Time Stop Work 4:00 Date Start NOV. 7, 2002

Date S S (M) T W Th F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 60°

Site Condition: Clear Muddy Dusty Other From _____ To _____

CITY PAVED STREETS.

Equipment SAME | Materials Delivered (Quantity and Supplier)

REPORT (including discussions with contractors)
Work Performed INSTALLED BASE MATERIAL AND ASPHALT BASE COARSE ON 9TH STREET. FROM STATION NO. 12+25 TO STATION NO. 9+99.

Inspection/tests Performed
COMPACTION TESTS PERFORMED ON SUBGRADE AND BASE MATERIAL.

Meetings:
MET WITH JOHN WILES AT EL-CO'S OFFICE TO REVIEW AND DISCUSS PROGRESSIVE BILLING FOR DECEMBER.

Visitors:

Changed Conditions/Delays/Conflicts Encountered

Remarks:

Time _____ Inspector NICK REYLEK

Mileage _____

URS CORPORATION

INSPECTORS DAILY REPORT

Project MUSCOY PIPELINE Contract No. _____ Contractor EL-CO

Crew: 5 Foreman TROY KIRTLEY Date DEC. 31 2002

Time Start Work 7:30 AM Time Stop Work 11:30 AM Date Start NOV. 7, 2002

Date S S M (T) W Th F Weather: (Clear) Overcast Rain Snow Hot Cold Warm Temp. Range 60°

Site Condition: (Clear) Muddy Dusty Other From _____ To _____

SAME

Equipment 2 - BACKHOES	Materials Delivered (Quantity and Supplier)
1 - WATERTRUCK	
1 - STREET BROOM SWEEPER	

REPORT (including discussions with contractors) CONTRACTOR CLEAN UP JOBSITE

Work Performed AND WASHED DOWN ON STREETS USING BOTH THE WATER TRUCK AND STREET BROOM ALONG PENNSYLVANIA STREET AND W. 16TH STREET.

Inspection/tests Performed ALSO CLEAN UP STORAGE YARDS FOR NEW YEARS HOLIDAY.

Meetings: _____

Visitors: _____

Changed Conditions/Delays/Conflicts Encountered _____

Remarks: _____

Time _____ Inspector NICK REYLEK

Mileage _____